



## Stronelaig wind farm turbine delivery schedule

### Week commencing 4<sup>th</sup> September 2017

Stronelaig wind farm hits a major milestone as we commence turbine deliveries. This is a major step towards the site becoming an operational wind farm. Over the next fourteen weeks components for the first fourteen turbines will be transported to the site South East of Fort Augustus.

From 5<sup>th</sup> September, components will leave Corpach harbour at approximately 9.30am and arrive at our site at approximately 12.30pm. This route encompasses the local road network, the A830 from the harbour then onto to A82 trunk road heading north and finally turning right onto the B862 to the site entrance.

The police escort will ensure the safe movement of these large delivery vehicles throughout their journey. The following table provides details of the planned deliveries that will be police escorted for week commencing 4<sup>th</sup> September:

Day	Approximate departure time from Corpach	Approximate time of arrival at site entrance*
Tuesday 5 <sup>th</sup> September	13.00pm	16.30pm
Wednesday 6 <sup>th</sup> September	9.30am	12.30pm
Thursday 7 <sup>th</sup> September	9.30am	12.30pm
Friday 8 <sup>th</sup> September	13.00pm	16.00pm
Saturday 9 <sup>th</sup> September	9.30am	12.30pm

\* Please note these times are subject to variation at short notice and will depend on weather or traffic conditions.

Delivery schedules will be available weekly on the project website [www.sse.com/stronelaig](http://www.sse.com/stronelaig). You can also get delivery updates by following us on Twitter at @stronelaig

If you have any queries relating to these deliveries, or if you would like to be added to the project update list, please contact: Corinna Scholes - Project Liaison Manager  
E-Mail: [Corinna.scholes@sse.com](mailto:Corinna.scholes@sse.com) Phone: (0)7342 027420